



Republic of the Philippines
NUEVA VIZCAYA STATE UNIVERSITY
Bayombong, Nueva Vizcaya

Records Unit-Bayombong
RECEIVED


By: J Date/Time: 7/9/25 9:20


PROCUREMENT MONITORING REPORT - INFRASTRUCTURE
JANUARY TO JUNE 2025

Code (UACS/P AP)	Procurement Program/Project	PMO/ User	End- User	Mode of Procurement	Actual Procurement Activity										Source of Funds	ABC (Php)			Contract Cost (Php)			Winning Bidder/Supplier	List of Invited Observers	Delivery/ Completion/ Acceptance (If applicable)	Remarks
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conference	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Notice of Award	Contract Signing	Notice to Proceed		Total	MOOE	CO	Total	MOOE	CO				
COMPLETED PROCUREMENT ACTIVITIES																									
Total Allotted Budget of Procurement Activities																									
Total Contract Price of Procurement Activities Conducted																									
Total Savings (Total Allotted Budget - Total Contract Price)																									
2024 ON-GOING PROCUREMENT ACTIVITIES																									
2024-15i	Improvement of CBE Building Bayombong Campus (2nd Advertisement)	Engr. Andres M. Sabungan, Jr.		Public Bidding	17-Dec-24	05-Feb-25	13-Feb-25	25-Feb-25	25-Feb-25	28-Feb-25	28-Feb-25	19-Mar-25	19-Mar-25	3-27-25	STF (F164)	2,243,956.52	-	2,243,956.52	2,139,295.68	-	2,139,295.68	HABILING CONSTRUCTION	MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG Dr. CORAZON CUDIA	180 cds	AWARDED
2024-16i	Improvement of Mini-Theater and Comfort Rooms for Bayombong Campus (2nd Advertisement)	Engr. Andres M. Sabungan, Jr.		Public Bidding	17-Dec-24	05-Feb-25	13-Feb-25	25-Feb-25	25-Feb-25	28-Feb-25	28-Feb-25	19-Mar-25	19-Mar-25	3-27-25	STF (F164)	1,423,207.08	-	1,423,207.08	1,182,754.87	-	1,182,754.87	DULCA CONSTRUCTION SERVICES	MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG Dr. CORAZON CUDIA	90 cds	AWARDED
2025 PROCUREMENT ACTIVITIES																									
2025-01i	Construction of Two Storey Forestry Building for Bayombong Campus	Engr. Andres M. Sabungan, Jr.		Public Bidding	9-Dec-24	10-Dec-24	17-Dec-24	03-Jan-25	03-Jan-25	14-Jan-25	14-Jan-25	13-Feb-25	13-Feb-25	24-Feb-25	F101	25,000,000.00		25,000,000.00	18,243,963.75		18,243,963.75	DIAMOND J BUILDERS	MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG Dr. CORAZON CUDIA	300 cds	AWARDED
2025-02i	Upgrading of the Food Processing Facility	Engr. Andres M. Sabungan, Jr.		Public Bidding	3-Feb-25	05-Feb-25	13-Feb-25	25-Feb-25	25-Feb-25	28-Feb-25	28-Feb-25	17-Mar-25	17-Mar-25	25-Mar-25	TF(EFP)	5,000,000.00		5,000,000.00	4,766,734.07		4,766,734.07	D&D ENGINEERING SERVICES, CO.	MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG Dr. CORAZON CUDIA	120 cds	AWARDED
2025-03i	Establishment of University Radio Station	Engr. Andres M. Sabungan, Jr.		Public Bidding	27-May-25	28-May-25	05-Jun-25	17-Jun-25	17-Jun-25	18-Jun-25					STF	3,180,183.98		3,180,183.98				MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG		on-going	

2025-09-27 9:20


Code (UACS/P AP)	Procurement Program/Project	PMO/ End- User	Mode of Procurement	Actual Procurement Activity								Contract Signing	Notice to Proceed	Source of Funds	ABC (PhP)			Contract Cost (PhP)			Winning Bidder/Supplier	List of Invited Observers	Delivery/ Completion/ Acceptance (if applicable)	Remarks
				Pre-Proc Conference	Ads/Post of IB	Pre-bid Conference	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	No. Ice of Award				Total	MOOE	CO	Total	MOOE	CO				
2025-04i	Repair/Improvement of Comfort Rooms for Bambang Campus	Engr. Andres M. Sabungan, Jr.	Public Bidding	27-May-25	28-May-25	05-Jun-25	17-Jun-25	17-Jun-25	18-Jun-25					STF	2,231,000.00		2,231,000.00					MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG Dr. CORAZON CUDIA		on-going
2025-05i	Repair/Improvement of Comfort Rooms for Bayombong Campus	Engr. Andres M. Sabungan, Jr.	Public Bidding	27-May-25	28-May-25	05-Jun-25	17-Jun-25	17-Jun-25	18-Jun-25					STF	2,526,515.60		2,526,515.60					MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG Dr. CORAZON CUDIA		on-going
2025-06i	Rehabilitation of NHA IP Dormitory - Bambang Campus, and	Engr. Andres M. Sabungan, Jr.	Public Bidding	27-May-25	28-May-25	05-Jun-25	17-Jun-25	17-Jun-25	18-Jun-25					STF	1,940,000.00		1,940,000.00					MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG Dr. CORAZON CUDIA		on-going
	Construction, Perimeter Fence of NHA IP Dorm - Bambang Campus	Engr. Andres M. Sabungan, Jr.	Public Bidding	27-May-25	28-May-25	05-Jun-25	17-Jun-25	17-Jun-25	18-Jun-25					STF	1,261,000.00		1,261,000.00					MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG Dr. CORAZON CUDIA		on-going
2025-03-01-NP	Improvement of Sports Complex of the Nueva Vizcaya State University	Engr. Andres M. Sabungan, Jr.	Negotiated Procurement	14-Mar-25	N/A	N/A	19-Mar-25	19-Mar-25	N/A	N/A	24-Mar-25		28-Mar-25	TF(EFP)	1,200,000.00		1,200,000.00	1,196,249.47		1,196,249.47	D&D ENGINEERING SERVICES, CO.	MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG Dr. CORAZON CUDIA	30 cds	AWARDED
2025-03-02-NP	Rehabilitation of NVSU Gymnasium for Bambang Campus	Engr. Andres M. Sabungan, Jr.	Negotiated Procurement	14-Mar-25	N/A	N/A	19-Mar-25	19-Mar-25	N/A	N/A	24-Mar-24		28-Mar-25	STF	2,910,000.00		2,910,000.00	2,907,114.90		2,907,114.90	D&D ENGINEERING SERVICES, CO.	MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG Dr. CORAZON CUDIA	60 cds	AWARDED
2025-05-03-NP	Repair/Rehabilitation of PLGU Ladies Dormitory	Engr. Andres M. Sabungan, Jr.	Negotiated Procurement	27-May-25	N/A	N/A	05-Jun-25	05-Jun-25	N/A	N/A	11-Jun-25		13-Jun-25	STF	1,940,000.00		1,940,000.00	1,875,174.69		1,875,174.69	A&J DESIGNS AND CONSTRUCTION	MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG Dr. CORAZON CUDIA	90 cds	AWARDED
2025-05-04-NP	Repair of Bayombong Gymnasium	Engr. Andres M. Sabungan, Jr.	Negotiated Procurement	27-May-25	N/A	N/A	05-Jun-25	05-Jun-25	N/A	N/A	11-Jun-25		13-Jun-25	STF	2,179,895.00		2,179,895.00	2,171,674.05		2,171,674.05	D&D ENGINEERING SERVICES, CO.	MS. ROSE MAE L. SAQUING MR. BRENT RYAN B. BACUYAG Dr. CORAZON CUDIA	30 cds	AWARDED
Total Alloted Budget of On-going Procurement Activities															53,035,758.18	-	53,035,758.18	34,482,961.48	-	34,482,961.48				

Prepared By:

MARJESS N. MORTERA
Head, BAC Secreatiat

Reviewed by:

JONAR E. YAGO
UBAC Chairperson

Certificate Availability of Funds by:

GERALDINE T. EBREO
Budget Officer

Recommended for Approval by:

CRISTINA R. SALVOSA
VP for Administration & Finance

APPROVED:

WILFREDO A. DUMALE, JR.
Public Servant & University President